

## A. TARIFA YA UJENZI WA DHARURA WABOKSI KALAVATI YA BABAYU

Jina la Mradi	:	Ujenzi wa boksi kalavati ya Babayu midomo mitatu
Namba ya Mradi	:	AE/092/2017 – 2018/BHDC/08
Mwajiri	:	Mratibu wa TARURA (M)- Dodoma
Jina la Mkandarasi	:	CHORU ENGINEERS LTD S.L.P 33464, DODOMA.
Tarehe ya kuanza kazi	:	23/02/ 2018
Tarehe ya kumaliza kazi	:	08/03/ 2018
Gharama ya Mkataba	:	TSh. 105,840,190 (Bila VAT)
Kiwago cha kazi kilichofanyika	:	85.00%

### PICHA ZA MAENDELEO YA MRADI



Boksi kalavati la babayu lilivyo haribiwa na maji



Kazi ya kuvunja boksi kalavati la babayu ukiendelea



Kazi ya kumaliza msingi wa boksi kalavati ikiendelea



Kazi ya kufunga mbao kwa ajili ya kidanda cha boksi kalavati inaendelea



Kazi ya kusuka nondo za boksi kalavati ikiendelea